

aquatherm Underfloor test sheet



Description of the Installation

Address:

.....
.....

Type of installation:

.....
.....

Pipe lengths:

Ø 16 mm m

Ø 20 mm m

Time test started:

Time test finished:

Test period:

Client:

.....
.....

Contractor:

.....
.....

Date:

Preliminary Test

(Testing procedure NZ Jan 2001)

Test pressure - 15 bar:

1. Test pressure 15 bar 30 minutes.
2. Result pressure test.

Note:

When testing aquatherm® underfloor pipes that are joined to green pipe (fusiotherm®), the standard high pressure fusiotherm® test can be used.

Result preliminary test:

The test is to be conducted as a continuous test at 15 bar with the three steps noted above.

If leakage occurs, please replace the part and re-start the testing procedure.

The test is completed and acceptable when the above has been undertaken and no leaks are present.

Finally, complete all parts for the test sheet and return a copy to:

aquatherm® NZ Limited

Fax: 09 570 7206

Post: P.O. Box 99 393, Newmarket, Auckland.

Email: reception@aquatherm.co.nz

Signature/Stamp:

Reg. Installers Number: