

aquatherm NZ Test record - aquatherm green pipe installation principles

Description of the Installation	
Street Address	
Suburb	
City	
Type of Installation	Domestic
	Commercial
Type of Pipe	aquatherm green pipe
	aquatherm blue pipe
	aquatherm lilac pipe
	aquatherm red pipe
	aquatherm grey pipe
	aquatherm orange system
Time testing Started	
Time testing finished	
Test period (minutes)	
Client:	
Contractor:	
Installers #:	Date:
Declaration:	
I declare that I have installed the above product in accordance with aquatherm specifications with no branding mix	
Signature:	

aquatherm® NZ limited must receive this information within 3 months of the installation for the warranty to be valid. Please consult with your local area Council as they may require a copy of the test results for the records.

Preliminary Test
[Testing procedure NZ January 2001]
Test pressure - 20 bar:

1. Test pressure 20 bar 10 minutes.
2. Unpressurise for 1 minute.
3. Test pressure 20 bar 5 minutes.
4. Unpressurise for 1 minute.
5. Test pressure 20 bar for 5 minutes.
6. Unpressurise.

WARNING

It is imperative to have movement during test period. Tight clips or damaged pipes in frame work will result in an incomplete test which will result in the warranty being invalid.

Result preliminary test:

The test is to be conducted as a continuous test as 20 bar with the five steps noted above.

The system **MUST** be pressurised **THREE TIMES** with a minimum rest of one minute between re-pressurising.

If leaking occurs, please replace the part and re-start the testing procedure.

The test is complete and acceptable when the above has been undertaken and no leaks are present.

Finally, complete all parts for the test sheet and return a copy to:

aquatherm NZ Limited

P.O. Box 99393,
Newmarket,
Auckland 1149